COMPLETION REPORT

Sl	Name of the work	**Providing and construction of CC road prashanth Nagara 4th cross near S ramesh road at Dasarahalli ward nO. 15**
2	Sanctioned Estimate No. & Date	EE/DD/TS/323/17-18 Date: 12/12/17
3	Head of Account which is chargeable	P- 1771
4	Instrument Order NO. & Date	EE/DD/WO/254/17-18 28-02-2018
5	Name Of Contractor	**Naveen J No. I-1/2. 11th Cross, 1st Main, 2nd Railway Gate, KP Agrahara, Bhuveshwari Nagar, Bengaluru- 560023**
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	
7	Measurement recorded in	673/17-18/67208 – 67214
8	Check Measurement of the Asst	
9	Name of the office/official in charge of the work	AEE T. Dasarhalli Sub-Division
10	a) Asst. Eng/junior Eng	Archana
	b) Asst. Exe Engineer	Shivakumar Odeyar

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
25.00 Lakhs	24,03,954.00	–	96,046

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER. ASSIATANT EXECUTIVE ENGINEER EXECUTIVE ENGINEER

Scanned by CamScanner